California Regional Water Quality Control Board-Los Angeles Region **Contracts and Grants Program**

Project Summary: 04-098-554

04-098-554 Active Grant Manager: C Urrunaga **Project Number: Project Status:**

Project Name: Ballona Creek Stormwater Trash **Project on Schedule:** No

Capture System

Project Details

Watershed: Ballona Creek **Project** Construction of a hydrodynamic unit to capture trash and

Description:

Problem Install a variety of trash capture system units to treat wet-**Statement:** weather runoff and reduce significantly the trash

deposition into the Ballona Creek Channel.

Outcomes: They will help reduce trash from wet and dry run offs by

placing 3 capture systems at 3 storm drains near Ballona Creek. They will measure the efficiency of the units during

the first rain season after construction.

Help protect the environmental in the Ballona Creek watershed and protects relatively close water bodies from trash. Reduce trash loads to adjacent receiving water to the Ballona Creek and Santa Monica Bay which will result in more aesthetic, improved interface between transportation system and the adjacent community. Enhance efforts underway in the community to increase the quality of experiences along the Ballona Creek channel, as well as

improve recreational experiences at the beach and the ocean.

Contract

Execution Date: 11/15/04 6/29/30 **End Date:**

Contractor

ContractorType: CI**Project Director Project Assistant**

City of Los Angeles **Contractor Name:** Shahram Kharaghani Morad Sedrak Name:

Contractor Department:

Phone Number: (323) 342-1582 (323) 342-1577 **Street Address:** 2714 Media Center Drive

Suite:

City: Los Angeles

Fax Number: 3233421511 3233421511

State: CA Zip: 90065-**Email Address:** sxkhargh@san.lacity.or msedrak@san.lacity.or

Phone Extension:

Fund Summary

Allocation

Funding and Invoices Funding Source: Prop-13-III

Project Amount: \$1,400,000 Award Match

Match Amount: \$360,000

> Used \$50,604.03 \$0.00

> > Balance \$1,400,000.00 \$309,395.97

\$1,400,000.00

\$360,000.00

Deliverables

Wednesday, July 26, 2006 Page 1 of 2

California Regional Water Quality Control Board-Los Angeles Region Contracts and Grants Program

Project Summary: 04-098-554

Line Item	Description	Date		Task
		Due	Receive	Completed
6.2	Expenditure and Invoice Projections			
1.1	QAPP	1/30/05		Yes
1.2	Monitoring Plans	1/30/05		
2.1.3	90% Design Plans and Specifications	6/30/05		Yes
2.1.4	Final Design Plans and Specifications with Letters to to Proceed	8/30/05		Yes
2.2.1	Pre-Construction Photo-Documentation	10/30/05		Yes
2.2.3	Statement of Completion	10/30/06		
2.2.4	"As-Built" Drawings	3/30/07		
2.2.5	Post-Construction Photo-Documentation	1/30/07		
2.2.6	Maintenance Schedule	1/30/07		
2.3.2	Trash Cleaning Data	1/30/07		
2.3.4	Heavy Metal Monitoring Data, if CDS is selected	1/30/07		
2.4.2	Draft Project Report	2/28/07		
2.4.3	Final Project Report	3/30/07		
6.1	Quarterly Progress Reports and Invoices	4/25/05		Yes
6.2	Expenditure/Invoice Projections	4/29/04		Yes
6.3	Grant Summary Form	3/31/06		Yes
6.4	Natural Resource Projects Inventory Project Survey Form (before final)			

Events

Date: 6/30/06 Comments:

Type: Status report QAPP and Monitoring Plans are being prepared and will be submitted in Sept. 05

Subject: Status

The copy of final CEQA/NEPA Documentation are signed cover sheets for all permits are submitted.

Status:

Wednesday, July 26, 2006 Page 2 of 2