California Regional Water Quality Control Board-Los Angeles Region **Contracts and Grants Program**

Project Summary: 03-192-554

03-192-554 Active **Project Number: Project Status:** Grant Manager: S Gettel

Project Name: Three Springs Storm Water Quality **Project on Schedule:** No

Improvements

Project Details

Watershed: Santa Monica Bay-Malibu Creek **Project** Install an in-line storm water filtration device in a storm drain

leading to Westlake Lake to control sediment loading and **Description:** remove urban runoff pollutants. Dry weather and first flush runoff would be captured and treated before release to the lake

in the Malibu Creek Watershed which has multiple impairments. Nutrient and coliform TMDLs are in

development.

It has been identified that the outfall located at the **Problem Statement:** northeast end of the Three Springs area of Westlake

> Village discharges sediment and pollutant laden urban runoff directly into Westlake Lake. The sediments and pollutants originate from NPS throughout the Three-Springs residential area and the surrounding vacinity. The goal of this project id to make progress towards de-listing these water bodies and meeting current and future TMDL

requirements.

Stromwater-BMP Implementation **Outcomes:**

Contract

Execution Date: 6/1/04 **End Date:** 3/31/06

Contractor

CI ContractorType: **Project Director Project Assistant**

Contractor Name: City of West Lake Village Name: Audrey Brown Audrey Brown

Contractor Department:

Phone Number: (818) 706-1613 (818) 706-1613 31200 Oak Crest Drive **Street Address:**

Suite:

City: Westlake Village

State: CA

91361-**Email Address:** Audrey@wlv.org Audrey@wlv.org Zip:

Funding and Invoices

Funding Source: Prop-13-II **Fund Summary**

Project Amount: \$199,700 Match Award

Match Amount: Allocation \$199,700.00

> Used \$13,330.00 \$7,969.50

8187061391

8187061391

\$186,370.00 Balance

Phone Extension:

Fax Number:

Deliverables

Thursday, July 13, 2006 Page 1 of 2

California Regional Water Quality Control Board-Los Angeles Region Contracts and Grants Program

Project Summary: 03-192-554

Line Item	Description	Date	Task Completed
		Due Recei	ve
1.2	Progress Report	10/10/04	
1.5	Contract Summary Form	7/10/04	
1.6	Subcontractor Documentation	10/10/04	
1.7	Expenditure/Invoice Projections	10/10/04	
1.8	Project Survey Form	3/1/06	
2.1	CEQA Documentation	4/15/05	
2.2	Signed Permits	5/30/05	
3.1	Approved and Signed QAPP	8/6/04	
3.2	Approved Monitoring Plan	8/6/04	
4.1	PAEP	9/13/04	
5.2	Approved List of Dry Weather Manhole Monitoring Sites, Selection Criteria	8/13/04	
5.4	Dry Weather Monitoring Report	9/13/04	
5.5	Priority List of Project Sites	9/20/04	
5.3	Project Site Monitoring Report	1/7/05	
7.3	Detailed Description of Selected and Approved BMP Treatment Devices	3/18/05	
3.2	Draft Project Plans and Specifications	6/13/05	
3.3	Final Project Plans and Specifications	7/29/05	
3.4	Letter to Proceed	8/15/05	
3.5	Signed Memorandum of Understanding	7/29/05	
0.2	Pre- and Post-photo Documentation	11/18/05	
9.3	"As-Built" (Record Drawings)	11/18/05	
10.2	Post Construction Monitoring Report	1/15/06	
10.3	Operations and Maintenance Plan	1/15/06	
10.3	Operations and Maintenance Plan	1/15/06	
1.1	Copy of City News Letter and Printout of Website Page	1/15/06	
1.2	Copy of Materials displayed at Westlake Lake Management Office	1/15/06	
2.2	Draft Project Report	1/15/06	
2.3	Final Project Report	3/1/06	

Events

Thursday, July 13, 2006 Page 2 of 2