

**California Regional Water Quality Control Board-Los Angeles Region  
Contracts and Grants Program**

**Project Summary: 04-091-554**

<b>Project Number:</b> 04-091-554	<b>Project Status:</b> Active	<b>Grant Manager:</b> D Koo
<b>Project Name:</b> Dominguez Gap Wetlands Multiuse Project	<b>Project on Schedule:</b> Yes	

**Project Details**

<b>Watershed:</b>	<b>Project Description:</b>	This project will improve the quality of water recharge to the aquifer by converting the East Basin into treatment wetlands. The East Basin has a very low percolation rate due to a clay soil layer, so converting its use will not significantly diminish the recharge capacity of the Spreading Grounds. Water passing through the East Basin will be treated by the wetlands, improving water quality for groundwater infiltration. As high quality water is recharged to the aquifer, it will improve the overall water quality in the aquifer, ultimately improving drinking water quality at the tap for thousands of local residents who use a combination of local groundwater and imported water for their domestic supply.
<b>Problem Statement:</b>	<b>Outcomes:</b>	Development of extensive wetland and riparian habitat in the east basin of the Dominguez Gap Spreading Grounds to enhance water quality before infiltration in the west basin passive recreational facilities, providing a mile-long corridor of habitat and open space along the Los Angeles River.

**Contract**

<b>Execution Date:</b> 11/15/04	<b>End Date:</b> 3/31/07
---------------------------------	--------------------------

**Contractor**

<b>Contractor Type:</b>		<b>Project Director</b>	<b>Project Assistant</b>
<b>Contractor Name:</b> Los Angeles County, Department of Public Works, Watershed Management		<b>Name:</b> Vik Bapna	Dan Sharp
<b>Contractor Department:</b>		<b>Phone Number:</b> (626) 458-4363	(626) 458-4345
<b>Street Address:</b> 900 South Fremont Avenue 11th Floor		<b>Phone Extension:</b>	
<b>Suite:</b>		<b>Fax Number:</b> 6264583534	6264583534
<b>City:</b> Alhambra		<b>Email Address:</b> vbapna@ladpw.org	dsharp@ladpw.org
<b>State:</b> CA	<b>Zip:</b> 91803-1331		

**Funding and Invoices**

**Funding Source:** Prop-13-III

**Project Amount:** \$2,350,000

**Match Amount:**

**Fund Summary**

	Award	Match
<b>Allocation</b>	\$2,350,000.00	
<b>Used</b>	\$0.00	\$4,860.80
<b>Balance</b>	\$2,350,000.00	

**Deliverables**

**California Regional Water Quality Control Board-Los Angeles Region**  
**Contracts and Grants Program**  
**Project Summary: 04-091-554**

Line Item	Description	Date		Task Completed
		Due	Receive	
6.3	Contract Summary			
1.1	QAPP	1/15/05		Yes
1.2	Monitoring Plan	1/15/05		Yes
2.1.1	List of TAC Members			Yes
2.1.2	Monthly TAC Meeting Summaries	1/15/05		Yes
2.1.3	TAC Meeting Summaries			
2.2.2	Annual Accounting of Wetlands Restoration/Creation	3/15/07		
2.3.2	Memorandum of Understanding or other Signed Agreement	3/15/07		
2.3.3	Quarterly Water Quality Analysis	3/15/07		
2.3.4	Semi-annual Biological Assessment	3/15/07		
2.4.2	Draft Design Plans and Specifications 30%	4/15/05		Yes
2.4.2	Draft Design Plans and Specifications 60%	6/23/05		Yes
2.4.2	Draft Design Plans and Specifications 90%	9/15/05		Yes
2.4.3	Final Design Plans and Specifications	12/15/05		Yes
2.4.4	Letter to Proceed	3/1/06		Yes
2.5.2	Copies of Field Notes	2/15/07		
2.5.3	Pre- and post- construction Photo Documentation	2/15/07		
2.6.2	Meeting Notifications	12/1/04	2/10/05	Yes
2.6.3	Meeting Agendas and Handouts	12/1/04		Yes
2.6.4	Ribbon Cutting Photographs	2/15/07		
2.7.2	Draft Project Report	3/15/07		
2.7.3	Final Project Report	3/31/07		
5.0	Standard Requirements Certification Form			
6.1	Progress Reports by the twentieth of the month following the end of the calendar quarter			
6.2	Expenditure/Invoice Projections			
6.3	Grant Summary Form			
6.4	Natural Resource Projects Inventory project survey form			
6.	Copy of final CEQA/NEPA documentation	12/1/05		Yes
22.	Signed cover sheets for all permits	12/1/05		Yes
1.	PAEP	1/15/05		Yes

**Events**

**California Regional Water Quality Control Board-Los Angeles Region  
Contracts and Grants Program**

**Project Summary:      04-091-554**

---

**Date:**            6/28/06

**Type:**            Status report

**Subject:**

**Status:**

---

**Comments:**

Project is on schedule. QAPP is completed and awaiting for approval. Construction is scheduled to begin in September of 2006.