California Regional Water Quality Control Board-Los Angeles Region Contracts and Grants Program

Project Summary: 04-093-554

Project Number: 04-093-554 Project Status: Active Grant Manager: S Gettel

Project Name: Mission Creek Restoration Project Project on Schedule: No

Project Details

Watershed: Mission Creek by removing trash, restoring the stream

Description: channel, planting native vegetation, and installing NPDES-

conforming screens to capture trash. At-risk youth from LACC's Adult Corps program will undertake the majority of the labor. The project includes an outreach plan to educate community members and park users about the Creek and other wetlands issues. Interpretive signs will be installed to educate the public about the history and importance of this stream

along with information about BMPs.

Problem

Statement: Outcomes: This project seeks to alleviate trash flowing from Legg Lake,

an impaired water body, from entering Mission Creek and then flowing into the Rio Hondo. An accumulation of trash along the one-mile stretch of shore of Mission Creek will also

be removed.

Contract

Execution Date: 1/31/05 **End Date:** 3/31/07

Contractor

ContractorType: Project Director Project Assistant

Contractor Name: Los Angeles Conservation Corps Name: Teague Waybright Daniel Knapp

Contractor Department: Phone Number: (323) 526-1460 (213) 747-1872

Street Address: P.O. Box 15868

Suite: Phone Extension:

City: Los Angeles **Fax Number:** 3235261453 2137472944

State: CA Zip: 90015- Email Address: tweybright@lacorps.or dknapp@lacorps.org

Funding and Invoices

Funding Source: Prop-13-III Fund Summary

Project Amount: \$295,961 Award Match

 Match Amount:
 \$55,982

 Allocation
 \$295,961.00
 \$55,982.00

Used \$20,717.05 \$0.00

Balance \$275,243.95 \$55,982.00

Deliverables

Thursday, July 13, 2006 Page 1 of 3

California Regional Water Quality Control Board-Los Angeles Region Contracts and Grants Program

Project Summary: 04-093-554

Line Item	Description	Date		Task
		Due	Receive	Completed
6.2	Expenditure/Invoice Projections (quarterly)			
6.3	Grant Summary Form	5/1/05	9/21/05	Yes
6.4	Natural Resource Projects Inventory (NRPI) project survey form	5/26/06		No
6.x1	Copy of final CEQA/NEPA documentation	6/30/05		No
6.x2	Signed cover sheets for all permits	6/30/05		No
1.0	Project Assessment and Evaluation Plan (PAEP)	2/25/05		No
1	Monitoring Plan	2/17/05	9/21/05	Yes
2.1	Establishment of a Work Group	1/21/05	8/15/05	Yes
2.2	Project Guidance Plan	5/20/05		No
2.3	Removal of Accumulated Trash and Debris from the Creek			No
2.4	Installation of Trash-Collecting Barrier Screens	10/20/05		No
2.5	Restoration of Natural Course of Stream	11/18/05		No
2.6	Planting of Native Riparian Species	12/31/05		No
2.7	Public Outreach	3/24/06		No
2.8	Draft and Final Project Reports	5/26/06		No
5.0	Standard Requirements Certification Form (as needed)			
6.1	Progress Reports by the 20th (changed from monthly to quarterly)			
2.1.1	List of Working Group Members	1/21/05	8/15/05	Yes
2.1.2	List of Executive Team Members	1/21/05	8/15/05	Yes
2.2.2	Draft Project Guidance Plan	4/8/05	5/2/06	Yes
2.2.3	Final Project Guidance Plan	5/20/05		No
2.4.1	Trash Collection Screen and Installation Design	4/8/05		No
2.4.4	Maintenance and Cleaning Schedule	1/27/06		No
2.5.4	Pre-and Post-Restoration Efforts Photo Documentation	11/18/05		No
2.5.1	Streambed Restoration Plan	6/30/05		No
2.4.5	Pre-and Post-Documentation of Trash Barriers Installation	10/20/05		No
2.6.2	Planting Schedule	10/28/05		No
2.6.5	Pre- and Post-Planting Photo Documentation	12/31/05		No
2.7.1	List of Invitees	3/17/06		No
2.7.2.1	Program Materials	3/24/06		No
2.7.2.2	Notifications/Advertisments/Flyers	3/24/06		No
2.8.2	Draft Project Report	4/28/06		No
2.8.3	Final Draft Report	5/26/06		No

Events

Thursday, July 13, 2006 Page 2 of 3

California Regional Water Quality Control Board-Los Angeles Region Contracts and Grants Program

Project Summary: 04-093-554

Date: 6/30/06

Type: Status report

Subject: Status

Status:

Comments:

This project has fallen behind for various reasons, including the loss of the Project Director early on during the project term. The new Project Director is working to get the project up to speed. The installation of a trash collecting barrier screen and the start of the restoration of a portion of Mission Creek are expected to

occur in July.

Thursday, July 13, 2006 Page 3 of 3