

California Regional Water Quality Control Board-Los Angeles Region
Contracts and Grants Program

Project Summary: 03-139-554

Project Number:	03-139-554	Project Status:	Active	Grant Manager:	M Jones
Project Name:	San Gabriel River Watershed Water Quality Monitoring, Modeling and Analysis Program		Project on Schedule:	Yes	

Project Details

Watershed:	San Gabriel River	Project Description:	Use both newly and previously collected data to characterize water quality throughout the watershed, identified sources, and evaluates effectiveness of management actions on water quality through development and use of dynamic water quality model. Multiple impairments exist in river, estuary and along coast. Will integrate with citizen monitoring recently funded by CalFed.	
Problem Statement:	More than 20 miles of the SG River, are identified as impaired for water quality with respect to the waters' designated beneficial uses and, consequently, have been added to the 303(d) for nutrients, bacteria, metals, organic constituents and abnormal fish histology.		Outcomes:	Modeling

Contract

Execution Date:	3/15/04	End Date:	3/31/06
------------------------	---------	------------------	---------

Contractor

Contractor Type:	PR	Project Director	Project Assistant
Contractor Name:	Southern California Coastal Water Research Project (SCCWRP)	Name:	Eric Stein Kenneth Schiff
Contractor Department:		Phone Number:	(714) 372-9233
Street Address:	7171 Fenwick Lane	Phone Extension:	
Suite:		Fax Number:	7149849699
City:	Westminister	Email Address:	erics@sccwrp.org
State:	CA	Zip:	92683-

Funding and Invoices

Funding Source: Prop-13-II

Project Amount: \$785,044

Match Amount: \$200,000

Fund Summary

	Award	Match
Allocation	\$785,044.00	\$200,000.00
Used	\$417,535.20	\$59,303.80
Balance	\$367,508.80	\$140,696.20

Deliverables

California Regional Water Quality Control Board-Los Angeles Region
Contracts and Grants Program
Project Summary: 03-139-554

Line Item	Description	Date		Task Completed
		Due	Receive	
	Preliminary Draft Work Plan	6/3/04	6/4/04	Yes
3.1	PAEP Draft	7/1/04	8/12/04	Yes
3.1	PAEP Final	7/30/04	8/13/04	Yes
4.1	QAPP Final	7/30/06	1/19/05	Yes
1.2	Quarterly Progress Reports	4/10/04		Yes
1.5	Contract Summary Form	3/15/04	4/13/04	Yes
1.6	Subcontractor Documentation and Subcontracts	3/15/04		
1.7	Expenditure/Invoice Projections	4/10/04	4/25/06	Yes
1.8	Project Survey Form	3/1/06		
2.1	Permits	6/30/04	3/15/04	Yes
2.2	Signed Access Agreements	6/30/06		
5.1	Steering Committee Membership List	1/15/04	4/27/04	Yes
5.2	Meeting Minutes	4/10/04		
6.2	Draft IPDD	7/30/04	7/15/04	Yes
6.3	Final IPDD	8/30/04	9/30/04	Yes
7.2	Training Materials	6/30/04	6/30/04	
7.3	List of Trained Volunteers	2/1/06		
8.3	Relational Database on CD	9/1/06		
8.4	Draft Report of Data Collected	10/1/06		
8.5	Final Report of Data Collected	12/1/06		
9.1	List, Map, and Profile of Land Use Sampling Sites	9/30/05	10/20/05	Yes
9.3	Relational Database on CD	9/1/06		
9.4	Draft Report of Data Collected	10/1/06		
9.5	Final Report of Data Collected	12/1/05		
10.3	Draft Summary Report	10/1/06		
10.4	Final Summary Report	12/1/06		
11.1	Description of Selected Management Actions	9/30/05		
11.2	Summary of Expected Effects of each Management Action	2/15/06		
11.3	Report/presentation to the Steering Committee	2/15/06		
12.2	Draft Project Report	1/1/06		
12.3	Final Project Report	3/1/06		

Events

California Regional Water Quality Control Board-Los Angeles Region
Contracts and Grants Program

Project Summary: 03-139-554

Date:	6/29/06	Comments:
Type:	Status report	Project is designed to integrate current monitoring efforts in the San Gabriel River and supplement these efforts where necessary. Data will then be used to build models for the river to characterize it hydrologically and for water quality.
Subject:	Status	
Status:		Grantee is finishing the monitoring and is working on the modeling. Final report is anticipated to be on time.
